31

COMPLETION REPORT

1. Name of work : **Improvements & constructions of CC Road from Katarayananagar to Manjunathanagar via Coconut Garden in Ward No.14.**

2. Sanctioned estimate No. & date : ಕಾಮ:ಇ:434/12-13 ದಿ 16.2.2013.

3. Head of Account which is chargeable : ಪಾಲಿಕೆ 2023

4. Entrustment order No. & date : ಆದೇಶ ಕಾಇ(ಪಿಪಿ)398/12-13 ದಿ 2.5.2013

5. Name of the Contractor : **Technical Manager (West) KRIDL, Madhavangar**
   a) Time stipulated for completion of the work.
   b) Delay in execution of work :

6. Measurement recorded in : M.B.No. 829 from Page No. 82823 to 82828

7. Check measurement of the Asst Executive Engineer/Executive Engineer on..... : M.B.No. 829 from page No. 82823 to 82828

8. Name of the Officer/Official Incharge of the work :

9. Asst. Executive Engineer/Junior Engineer : ಡಿ.ಎ ಮಂಜುನಾಥ

   b) Asst. Executive Engineer : ಡಿ.ಎ ಮಂಜುನಾಥ

Sanctioned Estimate Amount	Amount claims as per actually viz., as per bill	Difference		Remarks
		Excess	Savings	
16.60 Lacs	1820273	160373-00		

1. Certified that the above work has been completed within the stipulated time noted in the work order.
2. Certified that the Contractor has delayed and completed the work for which necessary fine has been recovered.
3. Certified that the above work has been executed by the Contractor satisfactorily in accordance with the specification as embodied in the agreement.

Junior/Asst .Engineer
Ward No - 14

Asst. Executive Engineer (T.Dakshinamurthy)
Bruhath Bangalore Mahanagara Palike
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಡಿ. ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಕಾರಲಗುಂಟೆ, ಬೆಂಗಳೂರು - 560 073

Accounts Superintendent
Bruhath Bangalore Mahanagara Palike

EXECUTIVE ENGINEER 2/13
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Zone, Bangalore-57.

Executive Engineer ( )
Bruhath Bangalore Mahanagara Palike

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ